CN Milton Logistics Hub - IAAC Construction Schedule

ID	Task / Activity Name	2022												2023												2024												2025												2026											
		Dec	Jan	Feb	MaR	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
P1	**Phase 1**																																																													
P1-A	Site preparation - mobilization/internal delination of work areas, access routes																																																													
P1-B	Select Phase 1 vegetation removal																																																													
P1-C	CN owned building removal and mitigation																																																													
P1-D	Installation of select mitigative earthern berms																																																													
P1-E	Excavation for storm water management (Pond 1)																																																													
P1-F	Excavation for storm water management (Pond 2)																																																													
P1-G	Habitat enhancements and new dry channel for Indian Creek																																																													
P1-H	Habitat enhancements and new dry channel for Tributary A																																																													
P1-I	Diversion of Indian Creek into new channel																																																													
P1-J	Diversion of Tributary A into new channel																																																													
P1-K	Installation of temporary track for existing mainline tracks																																																													
P1-M	Sun Canadian pipeline relocation																																																													
P2	**Phase 2**																																																													
P2-A	Select Phase 2 vegetation removal																																																													
P2-B	Grading, drainage, ditches for SWM systems and mainline culverts replacements																																																													
P2-C	Utility installation and connection																																																													
P2-D	Pole relocation																																																													
P2-E	Lower Base Line grade separation																																																													
P2-F	Onsite truck access road and overpass																																																													
P2-G	Installation of mainline tracks between Britannia Road and Derry Road																																																													
P2-H	Realignment of the mainline tracks between Lower Base Line and Britannia Road																																																													
P2-I	Construction of administration and maintenance garage (including charging stations)																																																													
P2-J	Installation of service tracks and pad tracks																																																													
P2-K	Installation of mainline turnouts and connecting to new mainline tracks																																																													
P3	**Phase 3**																																																													
P3-A	Connection of service tracks and pad tracks to mainline tracks																																																													
P3-B	Paving of terminal, employee parking, storage pad, and all connecting driveways																																																													
P3-C	Installation of gates, bollards, pavement markings, signage, and related works																																																													
P3-D	Activation of stormwater management ponds																																																													
P3-E	Demobilization																																																													
R	Restriction Windows																																																													
R-A	In-water works in Indian Creek, Tributary A and Tributary C																																																													
R-B	Vegetation clearing (Nesting birds / migratory bird habitat)																																																													
R-C	Flood light limitations (limitations on night-time use during migratory bird window)																																																													